

Verification records

Recorded results from the KiCad 9.0.7 refinement. This PDF presents verification.json in readable form; it does not represent a new hardware test.

Preservation checks

Check	Recorded result
Footprints and pad-net assignments	PASS - unchanged
Outline and cutouts	PASS - unchanged
Schematic files (byte comparison)	PASS - unchanged

Original versus refined

Metric	Original	Refined
Copper layers	2	2
Footprints	78	78
Vias	299	339
DRC errors	0	0
DRC warnings	80	80
Unconnected items	0	0
Schematic-parity issues	0	0
Ground filled area - F.Cu (mm ²)	6140.365979	6876.470360
Ground filled area - B.Cu (mm ²)	6822.951752	7399.303023

PCB file fingerprints (SHA-256)

Original PCB

c80d10d69f5310de7cd80b0fb0a269ae44d5f7d4dcedefd1dde41fcfe5b25da2

Refined PCB

c66dce7ed199feca08d3f7f59ac46b55a2c05673bc01c735b9433585a8296aa0

Limits: configured DRC and geometry checks do not qualify 15 A peak operation or the 15-18 °C temperature-rise target. Peak path, duration and repetition remain outstanding.